



M/s. ASEwater Technologies Pvt Ltd  
R.R Complex, No. 377, 2nd floor,  
Anna salai, Chennai – 600018.  
Tel: +91 44 4204 3355, 2432 2511



### ERECTION & PRE-COMMISSIONING REPORT

**Client Name:** Saradha Papers and Boards Pvt Ltd.,

**Date:** 23/01/2015

**Purchase Order:** CPO/14-15/2

**Client's contact person Name & Designation:** Mr.C. Mani-GM Projects)

**Work Order:** WO/14-15/1

**Plant details :** Supply, Erection & Commissioning of 600KLD of ETP in Saradha paper and Boards Pvt Ltd, 106, Ikkarai Thathapalli, Sathy Taluk, Erode-638451

**Plant capacity:** 600KLD

#### Details of work carried out:

- 1) Entire Mechanical Equipments are Erected for 600KLD ETP
- 2) Entire Electrical and Instrumentation works have been completed for 600KLD ETP
- 3) Entire Interconnecting piping's and flushings have been completed for 600KLD ETP
- 4) Pre-Commissioning has been completed for 600KLD ETP

#### Attachment:

- Erection & Pre-commissioning Protocol (Sheet 1 to 22 nos)
- P&ID-ASE-SPBPL-P&ID-201

**Remarks:** Entire Electro mechanical and instrumentation works have been erected as per the P&ID and plant requirements. Pre-commissioning check has been completed. Plant is ready for Commissioning.

*R. Vijayakumar*  
*R. Vijayakumar*  
**Engineer Signature:**

*e Mani*  
*C. MANI*  
*23/1/15*  
**Client's Signature:**